COMPLETION REPORT

1. Name of Work: **Detailed estimate for Improvements to Main road & cross roads at Abbigere, Karekallu area, in Ward no. 12, in Shettyhalli Sub-Division**

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is chargeable : P-2654

4. Work Order No. & Dt : 92/23.06.2014

5. Name of Contractor : **KRIDL**

6a. Time Stipulated for completion of work : 90 days

6b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 2252/14-15

8. Check Measurement of the Asst. : M.B. No. ..... Page No. 22514o/1

Asst. Exe. Eng / Exe. Eng : Page No. 22515a/2

9. Name of the office/official incharge of the work : Asst. Ex. Engr. Shettihalli Sub Div

10. a) Asst. Engineer — Ravi. N.K.

b) Asst. Exe. Engineer — B.L. Jayalingappa

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
47,00,000 Lakhs	46,94,690=00	—	5310 —

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

Ravi. N.K. 30/11/15
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು